

**REQUEST FOR INFORMATION/CLARIFICATION**



7010 E Acoma Drive, Ste 104  
Scottsdale, Az 85254  
480.481.9699  
fax 480.425.8624

**RFI. # 002R1**

TO: Proteus Group  
223 West Erie - Suite 6W  
Chicago, Il 60610

DATE: April 15, 2008

PHONE: 312-337-7800  
FAX: 312-337-7805

REQUESTED BY: DELMASTRO + EELLS

PROJECT: Fortis College  
PROJ #: 10078

ATTN: Barry Koncel

SPEC REFERENCE :

REF:

DRAWING REFERENCE:

VERIFICATION

DISCREPANCY

OTHER

➡Per the steel contractor, the roof needs to be reinforced at the cutout for the fume hood duct, typical of the slab cutout and existing roof drain.

Followup to RFI 002 - Please confirm this is acceptable.

BY: J. Cotton

SIGNED: J Cotton

DATE: 15-Apr-08

**ARCHITECT'S/ENGINEER'S RESPONSE :**

(This information is provided as an interpretation of the Contract Documents for implementation)

**Refer to response to RFI #2 ( frame slab opening with structural steel angles, refer to SLMC MOB Permit Drawings dated 5/25/05 for details).**

BY: Iwona Swift

SIGNED: \_\_\_\_\_

DATE: 4/16/2008

(RESPONSE DISTRIBUTION VIA ) FAX: \_\_\_\_\_ MAIL: \_\_\_\_\_ DATE: \_\_\_\_\_

cc: Delmastro Eells: \_\_\_\_\_

Architect: \_\_\_\_\_

SUBS: \_\_\_\_\_