

REQUEST FOR INFORMATION/CLARIFICATION



7010 E Acorn Drive, Ste 104
Scottsdale, Az 85254
480.481.9699
fax 480.425.8624

RFI. # 012

TO: Proteus Group
223 West Erie - Suite 6W
Chicago, Il 60610

DATE: March 14, 2008

PHONE: 312-337-7800
FAX: 312-337-7805

REQUESTED BY: MKB

PROJECT: Fortis College
PROJ #: 10078

ATTN: Barry Koncel

SPEC REFERENCE : _____

REF: Rm #2130B

DRAWING REFERENCE: A/102

VERIFICATION

DISCREPANCY

OTHER

REQUEST : Potential cost or schedule impact

→ There are two (2) existing and exposed sprinkler pipes at the north wall of Sterilization Room #2130B. The dimension from the the existing stairwell wall to the inside of the north wall of this room will be 11", as there is no shaft area shown on drawings. This would put the back of the 2 1/2" track 1/2" from the pipe. Please advise.

→

→

BY: J.Cotton

SIGNED: J Cotton

DATE: 14-Mar-08

ARCHITECT'S/ENGINEER'S RESPONSE :

(This information is provided as an interpretation of the Contract Documents for implementation)

Per conversation with Jason on 03/21/08: (2) existing 4" Ø FP pipes are located on the north wall of Room 2130B approximately midway on wall. The wall would have to be furred out around the existing pipes. J. Cotton indicated the furred build-out would be 14" +/- wide (E/W) and 6" or 8" +/- deep (N/S). He will confirm in the field and inform PG. A furred build-out around these pipes is acceptable to PG pending confirmation of overall dimensions. Upper cabinets would be reduced and revised slightly as would the countertop and lower cabinets. These casework revisions can be addressed during their shop drawing review and should not affect construction cost or schedule.

BY: Barry Koncel

SIGNED: _____

DATE: 3/21/2008

(RESPONSE DISTRIBUTION VIA) FAX: _____ E-MAIL: x

DATE: 3/21/2008

cc: Delmastro Eells: x

Architect: x

SUBS: _____