

REQUEST FOR INFORMATION/CLARIFICATION



7010 E Acoma Drive, Ste 104
Scottsdale, Az 85254
480.481.9699
fax 480.425.8624

RFI. # 019

TO: Proteus Group
223 West Erie - Suite 6W
Chicago, Il 60610

DATE: March 19, 2008

PHONE: 312-337-7800
FAX: 312-337-7805

REQUESTED BY: MKB

PROJECT: Fortis College
PROJ #: 10078

ATTN: Iwona Swift

SPEC REFERENCE : _____

REF: _____

DRAWING REFERENCE: _____

VERIFICATION

DISCREPANCY

OTHER

REQUEST : Potential cost or schedule impact

→ Column's on Grid #G5 & F5 have different fur out dimensions to the north. F5 is at 17 3/4" and G5 is at 11 3/4". Which dimension is to be used?

→

→

BY: J.Cotton

SIGNED: J Cotton

DATE: 19-Mar-08

ARCHITECT'S/ENGINEER'S RESPONSE :

(This information is provided as an interpretation of the Contract Documents for implementation)

As directed in previous RFI responses, hold framing and gypsum board tight to columns and pipes. There is a 6" RD drain line @ Column F5, which probably accounts for the difference in @ the 2 columns. Columns are in different rooms from each other on both floors, so the different dimensions should not be a problem.

BY: Barry Koncel

SIGNED: _____

DATE: 3/21/2008

(RESPONSE DISTRIBUTION VIA) FAX: _____ E-MAIL: x

DATE: 3/21/2008

cc: Delmastro Eells: x

Architect: x

SUBS: _____