

**REQUEST FOR INFORMATION/CLARIFICATION**



7010 E Acoma Drive, Ste 104  
Scottsdale, Az 85254  
480.481.9699  
fax 480.425.8624

**RFI. # 019r1**

TO: Proteus Group  
223 West Erie - Suite 6W  
Chicago, Il 60610

DATE: March 24, 2008

PHONE: 312-337-7800  
FAX: 312-337-7805

REQUESTED BY: MKB

PROJECT: Fortis College  
PROJ #: 10078

ATTN: Barry Koncel

SPEC REFERENCE :

REF:

DRAWING REFERENCE:

VERIFICATION

DISCREPANCY

OTHER

REQUEST :  Potential cost or schedule impact

→ We need some clarification on PG's answer to RFI #19. Throughout our conversations on Friday, Barry and I agreed on the answer in regards to the 2nd floor only, but not the 1st floor. In looking at these columns closer with MKB, we need some direction for the 1st floor, and how they affect the layout of the south wall in rooms 1302, 1303, 1304, 1305 & 1306.

Do the walls to the north of the existing glass wall line up with each other?  
If they do, then we need to know which dimension to use in order to keep them in line. Column F5 is at 17 ¾" & column G5 is at 11 ¾".

→

BY: J.Cotton

SIGNED: J Cotton

DATE: 24-Mar-08

**ARCHITECT'S/ENGINEER'S RESPONSE :**

(This information is provided as an interpretation of the Contract Documents for implementation)

**Column enclosures do not have to line up. Hold framing and gypsum board tight to steel columns and pipes.**

BY: Iwona Swift

SIGNED: \_\_\_\_\_

DATE: 3/28/2008

(RESPONSE DISTRIBUTION VIA ) FAX: \_\_\_\_\_ MAIL: \_\_\_\_\_ DATE: \_\_\_\_\_

cc: Delmastro Eells: \_\_\_\_\_

Architect: \_\_\_\_\_

SUBS: \_\_\_\_\_