

**REQUEST FOR INFORMATION/CLARIFICATION**



7010 E Acoma Drive, Ste 104  
Scottsdale, Az 85254  
480.481.9699  
fax 480.425.8624

**RFI. # 051**

TO: Proteus Group  
223 West Erie - Suite 6W  
Chicago, Il 60610

DATE: April 4, 2008

PHONE: 312-337-7800  
FAX: 312-337-7805

REQUESTED BY: DELMASTRO + EELLS

PROJECT: Fortis College  
PROJ #: 10078

ATTN: Barry Koncel

SPEC REFERENCE : \_\_\_\_\_

REF: \_\_\_\_\_

DRAWING REFERENCE: \_\_\_\_\_

VERIFICATION

DISCREPANCY

OTHER

REQUEST :  Potential cost or schedule impact

→ Per our conversation, please verify that all receptacles & voice/data boxes located at countertops with base cabinets only, are to be mounted at 42" a.f.f. All other boxes to be mounted at dimensions per E100 unless noted otherwise.

BY: B. Siders

SIGNED: B Siders

DATE: 4-Apr-08

**ARCHITECT'S/ENGINEER'S RESPONSE :**

(This information is provided as an interpretation of the Contract Documents for implementation)

**Correct, electrical and voice/ data outlets at countertops with base cabinets to be located 42" AFF to the center line of the outlet.**

BY: Iwona Swift

SIGNED: \_\_\_\_\_

DATE: 4/4/2008

(RESPONSE DISTRIBUTION VIA ) FAX: \_\_\_\_\_ MAIL: \_\_\_\_\_ DATE: \_\_\_\_\_

cc: Delmastro Eells: \_\_\_\_\_

Architect: \_\_\_\_\_

SUBS: \_\_\_\_\_