

REQUEST FOR INFORMATION/CLARIFICATION



7010 E Acorn Drive, Ste 104
Scottsdale, Az 85254
480.481.9699
fax 480.425.8624

RFI. # 015

TO: Proteus Group
223 West Erie - Suite 6W
Chicago, Il 60610

DATE: March 14, 2008

PHONE: 312-337-7800
FAX: 312-337-7805

REQUESTED BY: MKB

PROJECT: Fortis College
PROJ #: 10078

ATTN: Barry Koncel

SPEC REFERENCE : _____

REF: Rm #2115, west wall fur-out deletion

DRAWING REFERENCE: A102

VERIFICATION

DISCREPANCY

OTHER

REQUEST : Potential cost or schedule impact

→ Please verify it to be acceptable to delete the fur-out at the west wall of room #2115, so as to maintain the dimensions of rooms 2115, 2114, 2113 & 2112. The existing north wall, common to all of these rooms, is 2 1/2" shorter than the overall dimension of these rooms together.

→

→

BY: J.Cotton

SIGNED: J Cotton

DATE: 14-Mar-08

ARCHITECT'S/ENGINEER'S RESPONSE :

(This information is provided as an interpretation of the Contract Documents for implementation)

West wall of Room 2115 was furred out (Wall Type 7B) to allow for installation of V/D outlet and receptacle w.out penetrating the existing rated shaft wall. D+E can proceed with either option:

OPTION 1: Maintain Wall Type 7B on west wall of Room 2115. Maintain E/W dimensions as indicated in Rooms 2115, 2114, 2113 and reduce Room 2112 by 2 1/2".

OPTION 2: Delete Wall Type 7B from west wall of Room 2115. Install V/D outlet and receptacle in rated shaft wall. Provide fireseal/fire caulking as required to maintain integrity of rated wall system. Layout rooms @115, 2114, 2113, and 2112 as described in OPTION 1 above.

BY: Barry Koncel

SIGNED: _____

DATE: 3/21/2008

(RESPONSE DISTRIBUTION VIA) FAX: _____ E-MAIL: x DATE: 3/21/2008

cc: Delmastro Eells: x

Architect: x

SUBS: _____