REQUEST FOR INFORMATION/CLARIFICATION

Delmastro Eells
7010 E Acoma Drive, Ste 104
Scottsdale, Az 85254
480.481.9699
fax 480.425.8624

RFI. # 026

TO: Proteus Group
223 West Erie - Suite 6W
Chicago, Il 60610

PHONE: 312-337-7800
FAX: 312-337-7805

DATE: March 24, 2008

REQUESTED BY: DELMASTRO + EELLS

PROJECT: Fortis College
PROJ #: 10078

ATTN: Barry Koncel

REF:

SPEC REFERENCE :

DRAWING REFERENCE:

VERIFICATION [x] DISCREPANCY [ ] OTHER [ ]

REQUEST : [ ] Potential cost or schedule impact

➡There are a total of three (3) relocated floor receptacle boxes due to existing structural beams and floor trusses. Please see attached pictures for cross-reference to the following dimensions:

Picture #1: At room #2130, for SW dental chair, moved 4"
Picture #2: At room #2109, for SE dental chair, moved 4 ½"
Picture #3: At room #2130, for NE dental chair, moved 4"

➡**The Cores in room # 2109 will need to be re-bored. Currently, they are under the mill work.3-27-08 rlk**

➡**Room # 2130 core shift is acceptable. 3-27-08 rlk**

BY: J.Cotton SIGNED: J Cotton DATE: 24-Mar-08

ARCHITECT'S/ENGINEER'S RESPONSE :
(This information is provided as an interpretation of the Contract Documents for implementation)

BY: R.Kofron SIGNED: R. Kofron DATE: 3/27/2008

(RESPONSE DISTRIBUTION VIA) FAX: MAIL: DATE:

cc: Delmastro Eells: Architect:

SUBS: